



# SureFire Start-Up & Check-Out Service Form

Aqua-Scrubber

**1. Fill tanks with hot water to refill line and verify:**

Voltage to unit\_\_\_\_\_

Name plate voltage\_\_\_\_\_

Pump draw\_\_\_\_\_

Breaker size\_\_\_\_\_

**2. Turn pumps on check rotation\_\_\_\_\_**

**3. Check heater high low switch.**

**4. Drain and check heater cut-off switch is working.**

**5. Check for leaks.**

**6. Demonstrate unit.**

**7. Check unit is level.**

Date of Start-Up:\_\_\_\_\_ Service Tech:\_\_\_\_\_

Service Company:\_\_\_\_\_

Facility:\_\_\_\_\_

Contact:\_\_\_\_\_ Phone #:\_\_\_\_\_

Model:\_\_\_\_\_ S/N:\_\_\_\_\_ RGA#:\_\_\_\_\_

Comments:\_\_\_\_\_

**Please return this form to Insinger immediately:**

Technical Services Department  
Insinger Machine Company  
6245 State Road  
Philadelphia, PA 19135

800-344-4802  
215-624-6966 fax