



# SureFire Start-Up & Check-Out Service Form

Tray Washers: TRAC 321-2, TRAC 878

**1. Verify plumbing connection:**

Incoming water temperatures? \_\_\_\_\_

Incoming water pipe size? \_\_\_\_\_

Water psi? \_\_\_\_\_

Drain connection into open drain?  YES  NO      Splash out?  YES  NO

**2. Steam tank heat and booster:**

Pipe size to tank heater \_\_\_\_\_ To booster \_\_\_\_\_

Steam psi to tank heater \_\_\_\_\_ To booster \_\_\_\_\_

Condensate return pipe size tank heater \_\_\_\_\_ Booster \_\_\_\_\_

**3. Electric tank heat and booster:**

Breaker size \_\_\_\_\_

Voltage tank heat \_\_\_\_\_ Booster \_\_\_\_\_

Name plate voltage tank heat \_\_\_\_\_ Booster \_\_\_\_\_

Amp draw tank heat \_\_\_\_\_ Booster \_\_\_\_\_

**4. Is unit level?**  YES  NO Please describe \_\_\_\_\_

**5. Vent installed:**  YES  NO

**6. Verify pump running proper direction.**

**7. Rails are adjusted for trays:**  YES  NO

**8. Unit is mounted to floor:**  YES  NO

**9. Verify electric eye is working:** (not on prison package)  YES  NO

**10. Energy saver working:**  YES  NO

**11. Unload table is angled into machine.**

**12. Verify soap connection is made to proper spot.**

**13. FR is set at 20 psi: Record temperatures:** PW \_\_\_\_\_ W \_\_\_\_\_ K \_\_\_\_\_ FR \_\_\_\_\_

**14. Run 5 minutes and record temperatures:** PW \_\_\_\_\_ W \_\_\_\_\_ K \_\_\_\_\_ FR \_\_\_\_\_

W \_\_\_\_\_ R \_\_\_\_\_

Date of Start-Up: \_\_\_\_\_ Service Tech: \_\_\_\_\_

Service Company: \_\_\_\_\_

Facility: \_\_\_\_\_

Contact: \_\_\_\_\_ Phone #: \_\_\_\_\_

Model: \_\_\_\_\_ S/N: \_\_\_\_\_ RGA#: \_\_\_\_\_

Comments: \_\_\_\_\_

**Please return this form to Insinger immediately:** Technical Services Department  
Insinger Machine Company  
6245 State Road  
Philadelphia, PA 19135  
800-344-4802  
215-624-6966 fax  
insingermachine.com