

SUREFIRE START-UP FORM



Admiral, Speeder, Super

1. Verify plumbing connection:
 - Incoming water temperatures: _____
 - Incoming water pipe size: _____
 - Water PSI: _____
 - Drain connection into open drain? YES / NO Splash out? YES / NO
 - Drain in pipe size: _____
2. Steam tank heat and booster:
 - Pipe size to tank heater _____ to booster _____
 - Steam psi to tank heater _____ to booster _____
 - Condensate return pipe size tank heater _____ booster _____
3. Electric tank heat and booster:
 - Breaker size _____
 - Voltage tank heat _____ booster _____
 - Name plate voltage tank heat _____ booster _____
 - Amp draw tank heat _____ booster _____
4. Is unit level? YES / NO Please describe _____
 - Tables angled into unit? YES/NO Tables attached to unit? YES/NO
 - Table connection clear? YES/NO
 - Verify racks slide from table into machine and back out.
5. Vent installed? YES / NO Box: _____ Stack: _____
6. Record temperatures: PW _____ W _____ K _____ FR _____
7. Run 5 minutes and record temperatures: PW _____ W _____ K _____ FR _____
8. Verify final rinse psi is at 20 flowing.
9. Check for leaks.
10. Check and see if drain is opening and closing properly.
11. Demonstrate unit.
12. Water hardness test.
13. Verify the energy saver shut the machine down within 5 minutes.
14. Verify rotation.

Date of Start-Up: _____ Service Tech: _____

Service Company: _____

Facility: _____

Contact: _____ Phone #: _____

Model: _____ S/N: _____ RGA#: _____

Comments: _____

Please return this form to: Insinger Machine Company 6245 State Road, Philadelphia, PA 19135
1-800-344-4802 | jason@insingermachine.com