



SureFire Start-Up & Check-Out Service Form

Undercounters: RL-30

1. Verify plumbing connection:

- Is PRV installed? _____
- Drain line going to open air drain? _____
- Incoming water temperatures? (110°-140° F) _____
- Incoming water pipe size? (1/2"- 3/4") _____
- Water psi? (20 psi after PRV) _____
- How high from floor is drain connection? (24" max) _____
- What is drain pipe size? (min. 1 1/2") _____
- Hose clamps tight? _____

2. Verify electrical connection:

- Voltage? (208-230V) _____
- Breaker size? (30A) _____
- Amp reading when heating? (Max 20A) _____

3. Verify proper detergent is being used:

Name of detergent _____

4. Verify proper rinse aid is being used:

Name of rinse add _____

5. How long does unit take to fill?

Time? (< 2 min.) _____

6. Is unit level? (Adjust to make level) _____

7. After unit is filled check temperatures:

Wash (162°) _____ Final Rinse (180°-185°) _____

8. How long does unit take to drain (3 x 30 sec = 1 1/2 min) _____

9. Prime rinse aid pump

10. TempGuard™ set to(160°) _____

11. Demonstrate cleaning of spray pipes, scrap screens and pump in-take.

12. Test water: Hardness? _____

Date of Start-Up: _____ Service Tech: _____

Service Company: _____

Facility: _____

Contact: _____ Phone #: _____

Model: _____ S/N: _____ RGA#: _____

Comments: _____

Please return this form to Insinger immediately:

Technical Services Department
 Insinger Machine Company
 6245 State Road
 Philadelphia, PA 19135
 800-344-4802
 215-624-6966 fax