

SUREFIRE START-UP FORM



TRAC 321-2, TRAC 321-2 RPW, TRAC 878

1. Verify plumbing connection:
 - Incoming water temperatures: _____
 - Incoming water pipe size: _____
 - Water PSI: _____
 - Drain connection into open drain? YES / NO Splash out? YES / NO
2. Steam tank heat and booster:
 - Pipe size to tank heater _____ to booster _____
 - Steam psi to tank heater _____ to booster _____
 - Condensate return pipe size tank heater _____ booster _____
3. Electric tank heat and booster:
 - Breaker size _____
 - Voltage tank heat _____ booster _____
 - Name plate voltage tank heat _____ booster _____
 - Amp draw tank heat _____ booster _____
4. Is unit level? YES / NO Please describe _____
5. Vent installed? YES / NO
6. Verify pump running proper direction.
7. Rails are adjusted for trays? YES / NO
8. Unit is mounted to floor? YES / NO
9. Verify electric eye is working: (not on prison package) YES / NO
10. Energy saver working? YES / NO
11. Unload table is angled into machine.
12. FR is set at 20 psi . Temperatures: PW _____ W _____ K _____ FR _____
13. Run 5 minutes and record temperatures: PW _____ W _____ K _____ FR _____ W _____ R _____

Date of Start-Up: _____ Service Tech: _____

Service Company: _____

Facility: _____

Contact: _____ Phone #: _____

Model: _____ S/N: _____ RGA#: _____

Comments: _____

Please return this form to: Insinger Machine Company 6245 State Road, Philadelphia, PA 19135

1-800-344-4802 | jason@insingermachine.com